



3134 Mutter Road
Mill Bay, BC V0R 2P3
P: (250) 929-8192
F: (250) 929-8193

WEEKLY REPORT

North York General Hospital – Somatom definition Flash CT
Project # 101-SE-NYGH-TOR-13
Site Supervisor – Jeff Cumming

REPORT # 3 December 13, 2013

Previous week progress:

1. Flooring is complete.
2. Pot lights are installed.
3. Equipment delivery was completed and installation has progressed well.

Next week progress:

1. Closet door installations.
2. Disconnect finishing.
3. Roof top structure installation.
4. Condenser installation, connection and commissioning.
5. X Ray on lights to be installed.
6. Final touch up painting.
7. Installation of patient lift system.
8. Millwork production continues – Millwork install date for upright storage units will be mid-January.



Injector installed.



Siemens interior cooler cabinet.




Room finishing



Hoarding removed

SAMPLE



Siemens CT installation progress



Equipment closet cabinet installation

END OF REPORT

SAMPLE