

Nanaimo Regional General Hospital – MRI Replacement

November 7, 2013

Construction Update

- 1) Delivery of magnet went very smoothly
- 2) Exterior window has been re-installed
- 3) New window is installed complete with flashings
- 4) Electrical transformer has been installed
- 5) New wall in electrical room has been built and is being taped
- 6) All power has been hooked up and running
- 7) Exterior piping is being insulated
- 8) Fan coils have been hung and all connections are near complete
- 9) All connections to the MRI are complete, with helium fill taking place Thursday night
- 10) Aluminum sliding door has been installed, electrical connections taking place next week
- 11) Cleaning is starting over the weekend
- 12) Final touches to continue through next week

Nate Jones

Site Superintendent



Exterior window re-installed

SAMPLE



New transformer installed
with concrete board behind



New wall for electrical room
with cut out for air transfer
grill

SAMPLE



Electrical disconnect and contactor in MRI mechanical room



Exterior aluminum cladding on heat trace insulation

SAMPLE



Magnet was delivered successfully



Magnet is in place with ceiling tiles partially in place

SAMPLE



Tech workstation set up



All connections to the magnet are complete.

SAMPLE



New aluminum sliding door is in place, electrical connections to take place soon.

SAMPLE