

**NORTH YORK GENERAL HOSPITAL
SOMATOM DEFINITION FLASH CT**

January 13, 2013

Previous Week Progress

- 1 All in room deficiencies have been completed
- 2 Jeff has completed the sign off completion form with Graham - this form is awaiting sign of by Andrew and return to Western Medical
- 3 Rubber base on millwork toe kick noted as deficiency on the report has been completed
- 4 Diffuser relocation noted as deficiency on the sign-off report has been completed

Next Week Progress

- 1 Roof top structure and condenser installation will be completed before January 24th
- 2 Condenser start-up and final connections as well as roof sealing of penetrations will be completed at the same time
- 3 Corner guard at closet exterior corner noted as deficiency on the report needs to be ordered and installed

Jeff Cumming,
Site Supervisor

PROJECT VISUALS



1



2



3



4



5